

No.	PROJECT TITLE	LOCATION	SOURCE OF FUNDS	PROJECT COST	DATE STARTED	TARGET DATE OF COMPLETION	REMARKS	% OF COMPLETION
1	REPAIR & MAINTENANCE OF BRGY.ROADS		GEN.FUND-2020	4,000,000.00	FEB. 7,2022	OCT. 4,2022	On-going	78.14%
2	REPAIR & MAINTENANCE OF MUNICIPAL ROADS		GEN.FUND-2020	1,000,000.00	FEB.7,2022	SEPT. 2, 2022	Completed	100.00%
3	CONCRETING OF CORE LOCAL ROAD	PRK.2,BRGY.SEMONG	20%DEV'T.FUND	2,000,000.00			For Signature	
4	REHABILITATION OF FARM TO MARKET	PRK.15 LUMBAB AREA BRGY.SUA-ON	20% DEV'T.FUND	2,000,000.00			For Signature	
5	REHABILITATION OF FARM TO MARKET	PRK.1 TO PRK.3 BRGY.MAMACAO	20% DEV'T.FUND	2,000,000.00			Deffered: Duplication of Project	
6	CONST.OF CORE LOCAL ROAD	BASA AREA PRK.4 BRGY.MANIKI	20% DEV'T.FUND	3,000,000.00	SEPT.28,2022	FEB.23,2022	On-going	80.00%
7	REHABILITATION OF DRAINAGE SYSTEM	PRK.10C,BRGY.MANIKI	20% DEV'T.FUND	3,000,000.00	MAR.7,2022	AUG.6,2022	Completed	100.00%
8	REHABILITATION OF ROAD	PRK.10C,BRGY.MANIKI	20% DEV'T.FUND	4,000,000.00	MAR.23,2022	JUL.20,2022	Completed	100.00%
9	SITE DEVELOPMENT PROJECT	PUBLIC CEMETERY BRGY.MANIKI	20% DEV'T.FUND	1,000,000.00	AUG.1,2022	NOV.28,2022	On-going	30.67%
10	CONST.OF BRGY.HEALTH STATION	KIMATAAN II BRGY.GUPITAN	20% DEV'T.FUND	1,300,000.00			For Signature	
11	CONST.OF DAY CARE CENTER	SITIO TAGAYTAY BRGY.GUPITAN	20% DEV'T.FUND	770,000.00			For Signature	
12	URBAN GREENING PROJECTS (PHASE II)	VICENTE LIM ST., BRGY. MANIKI	20% DEVELOPMENT FUND	3,000,000.00	MAY 2,2022	DEC.2022	On-going	83.90%
13	CONSTRUCTION OF WALL NICHES	PUBLIC CEMETERY, BRGY. MANIKI	20% DEVELOPMENT FUND	1,500,000.00	JUN.6,2022	SEPT.28,2022	On-going	89.86%
14	INSTALLATION OF RAIN WATER HARVESTING FACILITY	LUAN, BRGY. MABANTAO	20% DEVELOPMENT FUND	110,000.00			For Signature	
15	CONSTRUCTION OF LDRRM OFFICE AND OPERATION CENTER (GEN. FUND)	BRGY. MANIKI, KAPALONG DDN	20% DEVELOPMENT FUND	5,000,000.00			Deffered: Change to MSWD Office	
16	CONSTRUCTION OF ARCHIVE ROOM	LGU COMPOUND	20% DEVELOPMENT FUND	2,000,000.00			For Signature	
17	INSTALLATION OF SOLAR POWERED STREET LIGHTS			5,000,000.00			For Signature	
18	CONSTRUCTION OF RAIN WATER HARVESTING SYSTEM	MANIKI KAPALONG DDN	20% DEVELOPMENT FUND	1,500,000.00	JUN.13,2022	OCT.10,2022	Completed	100.00%
19	DECLOGGING OF DRAINAGE SYSTEM	BRGY. MANIKI, KAPALONG DDN	LDRRM FUND	1,900,000.00	JAN.3,2022	DEC.31,2022	On-going	67.10%
20	CONSTRUCTION OF ACTIVITY CENTER	P9 UPPER LUNA	20% DEVELOPMENT FUND	2,000,000.00			Deffered: Due to lack of Deed of Donation	
21	CONSTRUCTION OF MPB MINI-GYM	MAGULIBAS ES, BRGY. KATIPUNAN	20% DEVELOPMENT FUND	1,000,000.00	JUN.1,2022	SEPT.28,2022	Completed	100.00%
22	SITE DEVELOPMENT PROJECT	TOMONAS AREA,BRGY. CAPUNGAGAN	20% DEVELOPMENT FUND	1,000,000.00			Savings	
23	CONCRETING OF DRAINAGE CANAL	PRK 7A-7B, BRGY. CAPUNGAGAN	20% DEVELOPMENT FUND	2,000,000.00			Deffered: Duplication of Project	
24	CONSTRUCTION OF POTABLE WATER SYSTEM	P4, BRGY. FLORIDA	20% DEVELOPMENT FUND	2,000,000.00			For Signature	
25	REHABILITATION OF POTABLE WATER SYSTEM	P3, BRGY. KATIPUNAN	20% DEVELOPMENT FUND	1,000,000.00	MAR.17,2022	SEPT.16,2022	Completed	100.00%
26	CONSTRUCTION OF LEVEL II POTABLE WATER SYSTEM	P4, BRGY. PAG-ASA	20% DEVELOPMENT FUND	1,600,000.00	AUG.3,2022	JAN.8,2023	On-going	67.69%
27	CONSTRUCTION OF POTABLE WATER SYSTEM	PRK 6A, BRGY. SAMPAAO	20% DEVELOPMENT FUND	1,000,000.00	OCT.10,2022	MAR.8,2023	On-going	25.00%

28	IMPROVEMENT OF WASTE DIVERSION EQUIPMENT BUILDING	MOTORPOOL	20% DEVELOPMENT FUND	300,000.00			For Signature	
29	CONSTRUCTION OF MPB (PINAKBET HOUSE) FOR VEGETABLE FARMING TOURISM	APC - CAPUNGAGAN	20% DEVELOPMENT FUND	338,650.00	JUL.1,2022	SEPT.28,2022	On-going	83.33%
30	CONSTRUCTION OF STAGE AND BLEACHERS	TIBURCIA ES	20% DEVELOPMENT FUND	1,000,000.00	AUG.22,2022	JAN.18,2023	On-going	80.00%
31	SITE DEVELOPMENT (ECO-WASTE DEMO PARK)		20% DEVELOPMENT FUND	500,000.00			For Signature	
32	CONSTRUCTION OF NURSERY	MAGRO COMPOUND	20% DEVELOPMENT FUND	400,000.00	JUN.1,2022	AUG.1,2022	Completed	100.00%
33	CONSTRUCTION OF DRAINAGE SYSTEM	PRK 1 (NATIVIDAD AREA), BRGY. MANIKI	20% DEVELOPMENT FUND	1,000,000.00	FEB.1,2022	JUNE 30,2022	Completed	100.00%
34	CONSTRUCTION OF DAY CARE CENTERW/ COMPLETE PLAYGROUND FACILITIES	PRK 1, BRGY. TIBURCIA	20% DEVELOPMENT FUND	1,000,000.00	JUL.1,2022	OCT.28,2022	On-going	66.74%
35	RURAL ELECTRIFICATION	RANALAN AREA, GABUYAN	20% DEVELOPMENT FUND	2,000,000.00	OCT.1,2022	OCT.30,2022	On-going	90.28%
36	RURAL ELECTRIFICATION	PRK 12 TO PRK 14, MABANTAO	20% DEVELOPMENT FUND	2,000,000.00	OCT.1,2022	OCT.30,2022	On-going	90.00%
37	RURAL ELECTRIFICATION	PRK 2 TO 2B, BRGY. PAG-ASA	20% DEVELOPMENT FUND	400,000.00			Deffered: Project Funded by DLPC	
38	RURAL ELECTRIFICATION	PRK 6A, BRGY. SAMPAO	20% DEVELOPMENT FUND	1,000,000.00			Deffered: Project Funded by DLPC	
39	INSTALLATION OF TRANSFORMER (GEN. FUND)	ESCONDE AREA, BRY. GABUYAN	GEN. FUND -2022	400,000.00			Savings	
40	UPGRADING OF ELECTRICAL CONNECTIONS	MUN. HALL BUILDING	GEN. FUND -2022	2,000,000.00	OCT.3,2022	DEC.31,2022	On-going	50.00%
41	REHAB OF ROADS	BUNAWAN SEMONG-CAMANSI	MDRRMO	500,000.00	AUG.8,2022	NOV.28,2022	On-going	86.00%
42	BALAI UGPA-ANAN TO MATIG TAPAYANON I	SITIO MONDOL GUPITAN	TRUST FUND-NHA	19,996,045.07	DEC.9,2021	SEPT.4,2022	On-going	90.00%
43	BALAI UGPA-ANAN TO MATIG TAPAYANON II	SITIO MONDOL GUPITAN	TRUST FUND-NHA	19,996,045.07	DEC.9,2021	SEPT.4,2022	On-going	90.00%
44	BALAI TO ATA MANOBO TO KAMANSI	SITIO KAMANSI FLORIDA	TRUST FUND-NHA	19,994,986.55	DEC.6,2021	SEPT.01,2022	On-going	90.00%